

CLIENTE: CÂMARA MUNICIPAL DE AMÉRICO BRASILENSE
 OBRA: COBERTURA
 REVISÃO: 00

CRONOGRAMA FÍSICO-FINANCEIRO

ITEM	DESCRIÇÃO	PREÇO	SEMANAS												
			1	2	3	4	5	6	7	8	9	10	11	12	
1	SERVIÇOS PRELIMINARES	R\$ 4.236,64	R\$ 2.541,99	R\$ -	R\$ -	R\$ 593,13	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 550,76	R\$ -	R\$ -	R\$ -	R\$ 550,76
		0,9%	60%			14%					13%				
2	DEMOLIÇÕES E DESMONTAGENS	R\$ 15.929,70	R\$ 3.185,94	R\$ 4.778,91	R\$ 4.778,91	R\$ 3.185,94	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		3,3%	20%	30%	30%	20%									
3	COBERTURA	R\$ 328.694,07	R\$ -	R\$ -	R\$ 16.434,70	R\$ 32.869,41	R\$ 49.304,11	R\$ 65.738,81	R\$ 49.304,11	R\$ 32.869,41	R\$ 32.869,41	R\$ 32.869,41	R\$ 32.869,41	R\$ 16.434,70	R\$ -
		68,0%			5%	10%	15%	20%	15%	10%	10%	10%	10%	5%	
4	FACHADA	R\$ 113.316,01	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 11.331,60	R\$ 16.997,40	R\$ 22.663,20	R\$ 22.663,20	R\$ 16.997,40	R\$ 11.331,60	R\$ 11.331,60	R\$ -	R\$ -
		23,5%					10%	15%	20%	20%	15%	10%	10%		
5	MISCELÂNEAS	R\$ 3.052,68	R\$ -	R\$ 1.526,34	R\$ 1.526,34	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		0,6%		50%	50%										
6	ELÉTRICA	R\$ 8.063,98	R\$ -	R\$ -	R\$ -	R\$ 2.016,00	R\$ 4.031,99	R\$ 2.016,00	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		1,7%				25%	50%	25%							
7	SERVIÇOS COMPLEMENTARES	R\$ 9.920,91	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 9.920,91
		2,1%													
TOTAL		R\$ 483.213,99	R\$ 5.727,92	R\$ 6.305,25	R\$ 22.739,95	R\$ 38.664,47	R\$ 64.667,70	R\$ 84.752,21	R\$ 71.967,31	R\$ 56.083,37	R\$ 49.866,81	R\$ 44.201,01	R\$ 27.766,30	R\$ 10.471,67	
TOTAL		100%	R\$ 5.727,92	R\$ 12.033,17	R\$ 34.773,13	R\$ 73.437,60	R\$ 138.105,30	R\$ 222.857,51	R\$ 294.824,82	R\$ 350.908,19	R\$ 400.775,00	R\$ 444.976,01	R\$ 472.742,31	R\$ 483.213,99	

CURVA S

