



CLIENTE: CÂMARA MUNICIPAL DE AMÉRICO BRASILIENSE
 OBRA: COBERTURA
 REVISÃO: 01

CRONOGRAMA FÍSICO-FINANCEIRO

SEMANAS

ITEM	DESCRIÇÃO	PREÇO	1	2	3	4	5	6	7	8	9	10	11	12
1	SERVIÇOS PRELIMINARES	R\$ 4.236,64	R\$ 2.541,99	R\$ -	R\$ -	R\$ 593,13	R\$ -	R\$ -	R\$ -	R\$ 550,76	R\$ -	R\$ -	R\$ -	R\$ 550,76
		0,9%	60%			14%				13%				
2	DEMOLIÇÕES E DESMONTAGENS	R\$ 15.929,70	R\$ 3.185,94	R\$ 4.778,91	R\$ 4.778,91	R\$ 3.185,94	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		3,5%	20%	30%	30%	20%								
3	COBERTURA	R\$ 296.950,92	R\$ -	R\$ -	R\$ 14.847,55	R\$ 29.695,09	R\$ 44.542,64	R\$ 59.390,18	R\$ 44.542,64	R\$ 29.695,09	R\$ 29.695,09	R\$ 29.695,09	R\$ 14.847,55	R\$ -
		65,8%			5%	10%	15%	20%	15%	10%	10%	10%	5%	
4	FACHADA	R\$ 113.316,01	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 11.331,60	R\$ 16.997,40	R\$ 22.663,20	R\$ 22.663,20	R\$ 16.997,40	R\$ 11.331,60	R\$ 11.331,60	R\$ -
		25,1%					10%	15%	20%	20%	15%	10%	10%	
5	MISCELÂNEAS	R\$ 3.052,68	R\$ -	R\$ 1.526,34	R\$ 1.526,34	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		0,7%		50%	50%									
6	ELÉTRICA	R\$ 8.063,98	R\$ -	R\$ -	R\$ -	R\$ 2.016,00	R\$ 4.031,99	R\$ 2.016,00	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -
		1,8%				25%	50%	25%						
7	SERVIÇOS COMPLEMENTARES	R\$ 9.920,91	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ -	R\$ 9.920,91
		2,2%												100%
TOTAL		R\$ 451.470,85	R\$ 5.727,92	R\$ 6.305,25	R\$ 21.152,79	R\$ 35.490,16	R\$ 59.906,23	R\$ 78.403,58	R\$ 67.205,84	R\$ 52.909,06	R\$ 46.692,49	R\$ 41.026,69	R\$ 26.179,15	R\$ 10.471,67
TOTAL		100%	R\$ 5.727,92	R\$ 12.033,17	R\$ 33.185,97	R\$ 68.676,13	R\$ 128.582,36	R\$ 206.985,94	R\$ 274.191,78	R\$ 327.100,84	R\$ 373.793,33	R\$ 414.820,02	R\$ 440.999,17	R\$ 451.470,85

CURVA S

